

11.12.17

Index Dodav.	Název činnosti Směnnost	Pracovníků	Doba [týd.]	Rez. možný	Začátek možný	Konec možný	2018												2019																																														
							9			10			11			12			1			2			3			4			5			6			7			8			9			10			11			12													
							3 7	10 14	17 21	24 27	1 5	8 12	15 19	22 26	29 2	5 9	12 16	19 23	26 30	3 7	10 14	17 21	24 28	31 4	7 11	14 18	21 25	28 1	4 8	11 15	18 22	25 1	4 8	11 15	18 22	25 29	1 5	8 12	15 19	22 26	29 3	6 10	13 17	20 24	27 31	3 7	10 14	17 21	24 28	1 4	8 12	15 19	22 26	29 2	5 9	12 16	19 23	26 30	2 6	9 13	16 20	23 27	30 4	7 11	14 18
10	SO 00 HTU+piloty 1	24	6	0	3.9.18	12.10.18	SO 00 HTU+piloty																																																										
20	SO13Zaj.stěn.lom 1	3	6	0	17.9.18	26.10.18	SO13Zaj.stěn.lom																																																										
30	IO1b Prodl.vod.ř 1	6	5	0	24.9.18	26.10.18	IO1b Prodl.vod.ř																																																										
40	IO01a Vodov.přip 1	5	5	0	1.10.18	2.11.18	IO01a Vodov.přip																																																										
50	IO1d Vodom.šacht 1	5	4	0	8.10.18	2.11.18	IO1d Vodom.šacht																																																										
60	IO2e přel.jed.ka 1	5	6	0	24.9.18	2.11.18	IO2e přel.jed.ka																																																										
70	IO2a p.spla+dešť 1	5	6	0	1.10.18	9.11.18	IO2a p.spla+dešť																																																										
80	IO2b are.splaš.k 1	7	9	0	8.10.18	7.12.18	IO2b are.splaš.k																																																										
90	IO2d ret.nádrž.d 1	4	5	0	15.10.18	16.11.18	IO2d ret.nádrž.d																																																										
100	IO2h Usaz.nádrž 1	4	5	0	22.10.18	23.11.18	IO2h Usaz.nádrž																																																										
110	IO2careál.dešť.k 1	8	9	0	29.10.18	28.12.18	IO2careál.dešť.k																																																										
120	IO1c Areál.vodov 1	9	8	0	5.11.18	28.12.18	IO1c Areál.vodov																																																										
130	IO3 Přip.horkov. 1	4	5	0	5.11.18	7.12.18	IO3 Přip.horkov.																																																										
140	SO6 Podz.park.st 1	25	22	0	29.10.18	29.3.19	SO6 Podz.park.st																																																										
150	SO7 Vjezd.rampa 1	2	20	0	12.11.18	29.3.19	SO7 Vjezd.rampa																																																										
160	SO 03 bytovkaIII 1	19	41	0	29.10.18	9.8.19	SO 03 bytovkaIII																																																										
170	SO 02 bytovka II 1	16	47	0	12.11.18	4.10.19	SO 02 bytovka II																																																										
180	SO 01 bytovka I 1	14	56	0	12.11.18	6.12.19	SO 01 bytovka I																																																										
190	SO 04 bytovka IV 1	20	45	0	29.10.18	6.9.19	SO 04 bytovka IV																																																										
200	SO 05 bytovka V 1	18	53	0	12.11.18	15.11.19	SO 05 bytovka V																																																										
210	IO2gareál.dren.k 1	8	3	0	4.2.19	22.2.19	IO2gareál.dren.k																																																										
220	SO10 Vodní prvek 1	4	5	0	25.2.19	29.3.19	SO10 Vodní prvek																																																										
230	IO6 Areál.osvětl 1	7	6	0	10.6.19	19.7.19	IO6 Areál.osvětl																																																										
240	IO7Kom.azpev.plo 1	12	9	0	15.7.19	13.9.19	IO7Kom.azpev.plo																																																										
250	SO8 Stan.SKOaTKO 1	4	8	0	22.7.19	13.9.19	SO8 Stan.SKOaTKO																																																										
260	SO12 Opěrné stěn 1	5	7	0	29.7.19	13.9.19	SO12 Opěrné stěn																																																										
270	SO 00 Sadové úpr 1	14	14	0	22.7.19	25.10.19	SO 00 Sadové úpr																																																										

Činnost: kritická - ■, zpožděná - ■, s rezervou - ■, rezerva - ■, milník - ⊕, vynucený termín - ▶