



5.12.20

Index Dodav.	Název činnosti Směnnost	Pracovníků	Doba [týd.]	Rez. [týd.]	Začátek možný	Konec možný	2021																																												
							3					4					5					6					7					8					9					10					11				
							1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12			
10	Haly 1	17	36	0	1.3.21	5.11.21																																													
20	Zpevněné plochy 1	14	11	1	9.8.21	22.10.21																																													
30	Venkovní vodovod 1	5	7	1	29.3.21	14.5.21																																													
40	Kanal.splašková 1	7	8	1	29.3.21	21.5.21																																													
50	Kanal.dešťová 1	8	9	1	29.3.21	28.5.21																																													
60	Plynovod venkov. 1	5	7	1	12.4.21	28.5.21																																													
70	Stanice dusíku 1	4	5	1	9.8.21	10.9.21																																													
80	NN venk. rozvody 1	4	5	1	19.4.21	21.5.21																																													
90	Sděl. rozv. ven. 1	5	5	1	19.4.21	21.5.21																																													
100	Oplocení 1	6	4	1	26.7.21	20.8.21																																													
110	Vegetace 1	9	4	1	23.8.21	17.9.21																																													
120	Veřej. osvětlení 1	2	21	1	24.5.21	15.10.21																																													
130	Opěr. stěna 1 1	5	8	1	26.7.21	17.9.21																																													
140	Opěr. stěna 2 1	8	10	1	26.7.21	1.10.21																																													
150	Anglický dvorek 1	5	8	1	26.7.21	17.9.21																																													
160	PŘEDÁNÍ STAVBY 1 Dokončení akce	0	1	0	8.11.21	8.11.21																																													

Činnost: kritická - , zpožděná - , s rezervou - , rezerva - , milník - , vynucený termín -

